GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Department of Tribal Welfare - Budget - Araku division – SCA Grant - Work for "Providing Bituminous (B.T) Road from Vannadi Road to Pangalam Via Vankarai, Sampangibanda in Pedabayulu (M) of Visakhapatnam District. Est. Cost. Rs. 257.00Lakhs/Rs. 195.00lakhs" - Revised estimate technically sanctioned - Entrustment of additional work to the same agency - Permission - Accorded.

DEPARTMENT OF TRIBAL WELFARE (BUDGET)

G.O.RT.No. 155 **Dated: 24-10-2024**

Read:

From the Engineer-in-Chief, TW, Vijayawada, Lr. Rc. No. DEEII / AEEII / SCA grant/Vannadi road to Pangalam Dated.23.05.2024 received on 13.10.2024

****

O R D E R :

In the reference read above, the Engineer-in-Chief, Tribal Welfare, Vijayawada has stated that, the work "Providing Bituminous (B.T) Road from Vannadi Road to Pangalam Via Vankarai Sampangibanda in Pedabayulu (M) of Visakhapatnam District with an estimated cost of Rs.195.00 lakhs was sanctioned under SCA grant. The work was entrusted on tender basis to M/s S.S.R. Enterprises, Visakhapatnam @ 4.36554% excess over the Estimation, Costing & Valuation (ECV) with a completion period of 09 months (i.e. up to 24.05.2023). After executing the formation of road and CD works the Superintending Engineer, TW has submitted the working estimate for Rs.224.25 Lakhs duly restricting the scope of work for a length of 1.40 Kms against the sanction of 2.80 Kms due to increase in formation of road in Hard rock and increase of GST @ 18% against the original sanction with 12% as per Govt., instructions and excess tender percentage over ECV. After scrutiny of the working estimate the estimated cost of work arrived to Rs.257.00 Lakhs against the original sanction of Rs. 195.00 lakhs to complete the full scope of work i.e., 2.80 Kms. The revised administrative sanction was accorded by the District Collector, Alluri Sitharamaraju district for Rs.257.00lakhs. But, the work was not completed within the agreement period due to delay in getting Forest clearance and effect of Michaung cyclone for which EOAT was granted up to 23.05.2024 without imposing Liquidated Damages (LDs).

2. The Engineer-in-Chief, Tribal Welfare submitted that as per Para 154 @ Note.6 Sub clause-2 of AP PWD code "Supplemental items of work contingent on the main contract have to be necessarily carried out through the original contractor as authorized extra by entertaining into a supplemental agreement(s). The power of executing original contracts according to delegation of powers in force regarding of who has executed the main contract in a given case, subject to however, to the condition that if the net effect of supplemental agreements to be entered into is to enhance the total value of work under the main and supplemental agreement to such an extent at sanction to revised estimate is required to a higher authority than sanction of the revised estimate from the higher authority shall be obtained before entering into supplemental agreement(s)" and requested the Government to accord permission for entrusting additional work to the original work's contractor with the at estimate rates so as to complete the work to full scope and to bring the road in to utilization.

3. Government after careful examination of the proposal, hereby accord permission to entrust additional work of Rs. 62.00 lakhs, as proposed by the Superintending Engineer, Tribal Welfare, Visakhapatnam to the original work's contractor with the same terms and conditions as per original agreement.

P.T.O

4. The Engineer-in-Chief, Tribal Welfare shall take necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

K.KANNA BABU
SECRETARY TO GOVERNMENT (FAC)

To
The Engineer-in-Chief (Tribal Welfare), A.P., Vijayawada.
The Director of Tribal Welfare, AP, Vijayawada.
The District Collector, Visakhapatnam.
The Project Officer, ITDA, concerned.

Copy to:

The OSD to Hon'ble Minister for (TW)
The P.S. to Secretary to Government (TW).
Sf/Sc (2578475/2024).

//FORWARDED :: BY ORDER//

SECTION OFFICER